COMPLETION REPORT

1	Name of Work & Job Code	Improvement of Mallasandra Govt School Compound other Development works in Mallasandra ward no.13, Shettyhalli subdiivsion. 013-17-000076
2	Sanctioned Estimate No & Date (AS & TS No)	EE/PD/AS/39/17-18 CE/TS/367/17-18
3	Head Of Account which is Chargable	P-3176
4	Work Order No. & Date	EE/PD/WO/035/17-18
5	Name of Contractor	KRIDL
6	Time Stipulated for completion of work	120 days
7	Date of Commencement	28/02/2018
8	Date of Completion	24/08/2018
9	Delay in execuation of Work	56 days
10	Measurement recoded in M.B Book No.	M.B .NO 1901
11	Check Measurment of the Asst. Executive Engineer	
12	Name of the Office/Offical in charge of the Work	
13	a) Assistant Engineer	B.S. SIDDARAJEGOWDA
	b) Asst.Executive Engineer	KUMARAPPA. H

Sanctioned Estimate Amount	Amount Claims As per Actually Executed as per bills	Excess	Savings
50.00 Lk	48,08,009.52	—	1,98,065=00

1) Certified that the above work has been completed within the stipulated time noted in the Work Order.
2) Certified that theContractor has delayed and completed the work for which necessary fine
3) Certified that the above work has been executed by the Contractor satisfactory.

Asst. Engineer

Asst.Executive Engineer

Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike

Executive Engineer